



3-WEEK LOOK AHEAD SCHEDULE

LMC Project No: 23220

COT Project No: 6008961 - Country Club Way from ASU Research Park to US-60 Bike Pedestrian Bridge

ISSUE DATE: 11.10.24

BY: Cameron S.

Sub-Contractor	Task Description	Week 1					Week 2					Week 3					Comments						
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S		M	T	W	T	F	S
		10	11	12	13	14	15	16	17	18	19	20	21	22	23	24		25	26	27	28	29	30
WARNER CROSSING																							
Kimbrell	Directional drill for additional conduits for TS			X				X	X	X	X	X											Start 11.11.24
Kimbrell	Directional drill for SRP conduits																						TBA - Location Conflict
Kimbrell	Dig Signal footers on both North and south side of warner			X	X	X																	
Kimbrell	Install cage and pour footers							X	X	X													
COX																							TS Footing Conflict
WARNER TO ELLIOTT - MUP																							
CD Development	Spray pre emergent and install DG								X	X	X			X	X	X							To be done after trees are installed
CD Development	Install Trees			X	X	X		X	X														
CD Development	Final Grade	X	X	X	X	X				X	X			X	X	X							
Amcon	Form and pour curbing and MUP	X	X						X	X	X			X	X	X							
Amcon	Form and compact AB and pour main shade pad	X	X	X	X	X		X	X														
Amcon	Form and pour curbing and MUP	X	X						X	X	X			X	X	X							
Amcon	Form and compact AB and pour main shade pad	X	X	X	X	X		X	X														
Spears Construction	Raise and lower manhole and valves along MUP																						
Kimbrell	Install solar lighting along the MUP	X	X	X	X	X																	???
ELLIOTT CROSSING																							
Kimbrell	Start TS Foundation																						SRP Irrigation Conflict Area Rep on Vacation
ELLIOTT TO CANAL																							
COUNTRY CLUB WAY BETWEEN THE CANAL AND GUADALUPE																							
Vincon	Concrete Rework							X	X	X	X	X		X	X	X							Start 11.18.24
Apex Underground	Waterline Tie In for Irrigation																						Concurrent with Chicane Install
GUADALUPE INTERSECTION UTILITY CONFLICT																							
Kimbrell	TS Signal Foundations																						S/E Corner conflict will delay light pole foundation
Kimbrell	TS Installation																						28 days after pour
Vincon	Concrete work																						After TS Installation
COT	Finalize Striping Changes - Site Meeting																						Updated Plans Needed
SRP	SEC Conflict with TS Foundation																						TBD - Utility Conflict
GUADALUPE TO BASELINE																							
TSS	Sign Install																						TBD - Site Walk Request
COT	Verify Sign Location																						Survey Complete
BASELINE INTERSECTION UTILITY CONFLICT																							
Kimbrell	Start TS Signal Foundations																						Pending Changes to ramps by COT
BASELINE TO COLE PARK																							
TSS	Install Signs																						TBD - Site Walk Request
COLE PARK COMPLETE Sept 6																							
OTHER																							
CD Development	Nursery Inspection (Trees)																						



3-WEEK LOOK AHEAD SCHEDULE

LMC Project No: 23220

COT Project No: 6008961 - Country Club Way from ASU Research Park to US-60 Bike Pedestrian Bridge

ISSUE DATE: 11.3.24

BY: Cameron S.

Sub-Contractor	Task Description	Week 1							Week 2							Week 3							Comments
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	
		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	
WARNER CROSSING																							
Kimbrell	Directional drill for additional conduits for TS									X	X	X	X	X			X	X	X	X	X		Start 11.11.24
Kimbrell	Directional drill for SRP conduits									X	X	X	X	X			X	X	X	X	X		
WARNER TO ELLIOTT - MUP																							
CD Development	Spray pre emergent and install DG																X	X	X	X	X		To be done after trees are installed
CD Development	Install Trees									X	X	X	X	X									
CD Development	Install root barrier going south from north	X	X	X	X	X	X																
CD Development	Final Grade	X	X	X	X	X	X			X	X	X	X	X									
CD Development	Install Backflow			X																			
Amcon	Form and pour curbing and MUP	X	X	X	X	X	X												X	X	X		
Amcon	Form and compact AB and pour main shade pad									X	X	X	X	X			X	X					
Custom Structures	Form and install bolts and cages, prep for pouring	X	X	X																			
Custom Structures	Pour shade structure footers				X																		
Spear Construction	Raise and lower manhole and valves along MUP																						TBD - COT to provide parts
COT	Install meter	X												X									November 8
Kimbrell	Bore AV lines under Elliot				X	X	X																
Kimbrell	Install solar lighting along the MUP																X	X	X	X	X		???
	Waterline Sanitation					?																	TBD
ELLIOTT CROSSING																							
Kimbrell	Start TS Foundation		X	X	X	X	X			X	X	X	X	X									
ELLIOTT TO CANAL																							
COUNTRY CLUB WAY BETWEEN THE CANAL AND GUADALUPE																							
	Concrete Rework																X	X	X	X	X		Start 11.18.24
GUADALUPE INTERSECTION UTILITY CONFLICT																							
Kimbrell	TS Signal Foundations																						S/E Corner conflict will delay light pole foundation
Kimbrell	TS Installation																						28 days after pour
	Concrete work																						After TS Installation
COT	Finalize Striping Changes - Site Meeting																						Updated Plans Needed
SRP	SEC Conflict with TS Foundation																						TBD - Utility Conflict
COX	COAX Conflict with TS Foundation																						TBD - Utility Conflict
GUADALUPE TO BASELINE																							
TSS	Sign Install												X	X									
COT	Verify Sign Location																						After Survey
BASELINE INTERSECTION UTILITY CONFLICT																							
Kimbrell	Start TS Signal Foundations																						Pending Changes to ramps by COT
BASELINE TO COLE PARK																							
TSS	Install Signs												X	X									
COLE PARK COMPLETE Sept 6																							
OTHER																							
CD Development	Nursery Inspection (Trees)																						



3-WEEK LOOK AHEAD SCHEDULE

LMC Project No: 23220

COT Project No: 6008961 - Country Club Way from ASU Research Park to US-60 Bike Pedestrian Bridge

ISSUE DATE: 9.15.24

BY: Cameron S.

Sub-Contractor	Task Description	Week 1							Week 2							Week 3							Comments	
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S		
		15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5		
WARNER CROSSING																								
Kimbrell	SRP Preconstruction Meeting																							TBD
WARNER TO ELLIOTT - MUP																								
CD Development	Trench and install wire, mainline			X	X	X												X	X					Work between Buena Vist and Citation
CD Development	Grade and prep for laterals on the east side of the MUP																							Work between Buena Vist and Citation
CD Development	Irrigation Laterals and Emitter T's and Backfill			X	X	X			X	X	X	X	X					X	X	X	X	X		Work between Buena Vist and Citation
CD Development	Install buckets on the east side of the MUP												X	X				X	X	X	X	X		Work between Buena Vist and Citation
CD Development	Install Barrier - Start north of Citation																							
Amcon	Form and Pour MUP								X				X											
Amcon	Form and pour of the curbing	X	X	X	X	X			X	X	X	X	X					X	X	X	X	X		SRP is not responding
Red Mountain	Survey for EQ path			X																				
Pro-Low	Backfill Storm Drain		X	X																				
Pro-Low	Grading for FD6				X	X			X															
Apex Underground	Water Main Install										X	X	X					X	X	X	X	X		
Apex Underground	Tap for Landscape meter																				X	X		
ELLIOTT CROSSING																								
Kimbrell	SRP Preconstruction Meeting																							TBD
ELLIOTT TO CANAL																								
Kimbrell	Solar Poles north of Shutterfly								X	X	X	X	X											
COUNTRY CLUB WAY BETWEEN THE CANAL AND GUADALUPE																								
GUADALUPE INTERSECTION																								
GUADALUPE TO BASELINE																								
BASELINE INTERSECTION																								
Kimbrell	South side TS Foundations																	X	X	X	X	X		
Kimbrell	TS Conduit																	X	X	X	X	X		
Kimbrell	Concrete South																				X	X		
COLE PARK COMPLETE Sept 6																								
OTHER																								
ALL	Traffic Signal Pre Activity Meeting			X																				
ALL	Signage Site Walk with Tempe Inspector								X															Diamond St. to Cole Park



3-WEEK LOOK AHEAD SCHEDULE

LMC Project No: 23220

COT Project No: 6008961 - Country Club Way from ASU Research Park to US-60 Bike Pedestrian Bridge

ISSUE DATE: 9.1.24

BY: Cameron S.

Sub-Contractor	Task Description	Week 1							Week 2							Week 3							Comments	
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S		
		1	2	3	4	5	6	7	8	9	10	11	12	13	7	8	9	10	11	12	13	14		
WARNER CROSSING																								
WARNER TO ELLIOTT - MUP																								
CD Development	Trench and install wire, mainline					X	X																	Work between Buena Vist and Citation
CD Development	Grade and prep for laterals on the east side of the MUP			X	X	X	X																	Work between Buena Vist and Citation
CD Development	Irrigation Laterals and Emitter T's and Backfill			X	X	X	X			X	X	X	X	X			X	X	X	X	X			Work between Buena Vist and Citation
CD Development	Install buckets on the east side of the MUP									X	X	X	X										Work between Buena Vist and Citation	
MARRS	Water Main Install									X	X	X	X										This includes testing and chlorinating	
Kimbrell	Prep conduit to install pull boxes for AV lines			X	X																			
Marrs	Tap for Landscape meter																							
CD Development	Install Barrier																						Pending Blue stake	
Amcon	Form and Pour MUP																X					X		
Amcon	Form and pour of the curbing			X	X	X	X			X	X	X	X			X	X	X	X	X				
Red Mountain	install survey for EQ path																							
ELLIOTT CROSSING																								
Kimbrell	Install poles and wire for signals at shutterfly and elliot																							
Kimbrell	Bore across Elliot for AV									X	X	X												
Kimbrell	Pull wire for light poles and back to meter			X	X	X																		
COUNTRY CLUB WAY BETWEEN THE CANAL AND GUADALUPE																								
NBC	Traffic Control																						around the islands are all that is on rent	
LMC	install slurry					X																		
ProLow	Remove cobble and install soil in the islands			X	X																			
Copper State	Patch back AC						X																	
CD Development	Fix the landscape in effected yard						X																install DG and plants	
GUADALUPE INTERSECTION																								
GUADALUPE TO BASELINE																								
Franklin	Onsite Striping Walk with COT																						July 26 - COT Direction is forthcoming	
Marrs	Saw Cut Traffic Calming Areas																						Working on traffic control, starting date to be determined	
Marrs	Demo Asphalt for Chicanes																							
Amcon	Form and pour Traffic Calming																							
BASELINE TO COLE PARK																								
COLE PARK																								
CD Development	90 Day Maintenance Period - Start Date June 7	X	X	X	X	X	X																Start June 7	
	30 Day Walk July 11																							
	60 Day Walk Aug 8																							
	90 Day Walk Sept 5					X																	End Sept 6	



3-WEEK LOOK AHEAD SCHEDULE

LMC Project No: 23220

COT Project No: 6008961 - Country Club Way from ASU Research Park to US-60 Bike Pedestrian Bridge

ISSUE DATE: 8.25.24

BY: Cameron S.

Sub-Contractor	Task Description	Week 1					Week 2					Week 3					Comments						
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S		M	T	W	T	F	S
		25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	
WARNER CROSSING																							
WARNER TO ELLIOTT - MUP																							
CD Development	Trench and install wire, mainline				X	X	X				X												Work between Buena Vist and Citation
CD Development	Grade and prep for laterals on the east side of the MUP	X	X	X						X	X	X	X										Work between Buena Vist and Citation
CD Development	Irrigation Laterals and Emitter T's and Backfill					X				X	X	X	X			X	X	X	X	X	X	X	Work between Buena Vist and Citation
CD Development	Install buckets on the east side of the MUP															X	X	X	X				Work between Buena Vist and Citation
MARRS	Water Main Install	X	X	X	X	X		X	X	X	X	X			X	X	X	X	X				This includes testing and chlorinating
Kimbrell	Pothole and Bore 2-2" AV conduits	X	X																				
Marrs	Tap for Landscape meter									X													Pending Blue stake
CD Development	Install Barrier				X	X	X			X	X	X	X										
Amcon	Form and Pour MUP																						
Amcon	Form and pour of the curbing									X	X	X	X			X	X	X	X	X	X	X	
ELLIOTT CROSSING																							
Kimbrell	Install poles and wire for signals at shutterfly and elliot					X	X																
Kimbrell	Bore across Elliot for AV															X	X	X					
Kimbrell	Pull wire for signals									X	X	X	X										
COUNTRY CLUB WAY BETWEEN THE CANAL AND GUADALUPE																							
NBC	Traffic Control	lumn1																					Traffic Control moved as needed
GUADALUPE INTERSECTION																							
GUADALUPE TO BASELINE																							
Franklin	Onsite Striping Walk with COT																						July 26 - COT Direction is forthcoming
Marrs	Saw Cut Traffic Calming Areas																						Working on traffic control, starting date to be determined
Marrs	Demo Asphalt for Chicanes																						
Amcon	Form and pour Traffic Calming																						
BASELINE TO COLE PARK																							
COLE PARK																							
CD Development	90 Day Maintenance Period - Start Date June 7	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	End Sept 6
	30 Day Walk																					July 11	
	60 Day Walk																					Aug 8	
	90 Day Walk										X											End Sept 6	



3-WEEK LOOK AHEAD SCHEDULE

LMC Project No: 23220

ISSUE DATE: 6.16.24

COT Project No: 6008961 - Country Club Way from ASU Research Park to US-60 Bike Pedestrian Bridge

BY: Cameron S.

Sub-Contractor	Task Description	Week 1							Week 2							Week 3						Comments	
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F		S
		16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	
WARNER CROSSING																							
WARNER TO ELLIOTT - MUP																							
CD Development	trench and install wire, mainline																						
CD Development	Irrigation Laterals and emitters			X	X	X			X	X	X	X	X										
Amcon	Form and pour sidewalk	X	X	X	X	X			X	X	X	X	X										
MARRS	tap for irrigation line																						TBD
MARRS	Remove storm drain Pipe and re compact	X	X																				TBD
MARRS	Install water pipe instalation per MAG								X	X	X	X	X										Working between Country Club a
COT	Water main Shutdown																						TBD
Kimbrell	bore 2-2" AV conduits		X	X	X	X			X	X	X	X	X										
Marrs	Storm Drain pipe and head wall								X	X	X	X	X										
ELLIOTT CROSSING																							
Kimbrell	Soft dig light pole bases		X																				
Kimbrell	Form Light pole bases		X																				
Kimbrell	Pour Light pole bases			X																			
COUNTRY CLUB WAY BETWEEN THE CANAL AND GUADALUPE																							
MARRS	Demo corners and valley gutters								X							X							
Epsilon	Concrete and Compaction Testing		X							X	X	X	X			X	X	X					TBD
AMCON	Form and Pour Valley gutter, ADA Ramps								X	X	X	X	X			X	X	X					TBD
Copper State Asphalt	Patch Back Asphalt				X											X							TBD
MARRS	Install 6" AB and compact			X	X					X	X												TBD
MARRS	Demo unsiutable material and Slurry back								X	X						X	X						As Needed
GUADALUPE INTERSECTION																							
GUADALUPE TO BASELINE																							
BASELINE TO COLE PARK																							
COLE PARK																							
CD Development	90 Day Maintenance Period - Start Date June 7	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	End Sept 6



3-WEEK LOOK AHEAD SCHEDULE

LMC Project No: 23220

ISSUE DATE: 4.28.24

COT Project No: 6008961 - Country Club Way from ASU Research Park to US-60 Bike Pedestrian Bridge

BY: Cameron S.

Sub-Contractor	Task Description	Week 1							Week 2							Week 3							Comments
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	
		28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
WARNER CROSSING																							
Red Mountain Eng.	Survey TS Poles and J-Boxes		X																				
Kimbrell Electric	Pothole Utilities & Boring Profile								X	X													
Kimbrell Electric	Bore Across Warner								X	X													
Kimbrell Electric	Traffic signal pre-con					X																Pending COT availability	
WARNER TO ELLIOTT - MUP																							
CD Development	Weeds at Buena Vista and Citation						X			X													
Kimbrell Electric	Soft Dig Solar Light Pole Footings		X	X	X	X	X			X	X	X											
Kimbrell Electric	Form Solar Light Pole Footers				X	X	X			X	X	X	X	X		X	X	X	X	X			
Kimbrell Electric	Concrete Pour on Solar Poles					X	X						X	X									
CD Development	Install sleeves across the gas line												X	X									
MARRS	Storm Drain																						
MARRS	Excavate Water Line Realignment		X	X	X							X											
COT	Mock Shutdown																					TBD	
MARRS	Waterline Install									X	X	X	X	X		X	X					Waterline Shutdown Required	
MARRS	Form and pour headwall															X	X	X	X	X			
ELLIOTT CROSSING																							
Red Mountain Eng.	Survey Corner Points		X																				
Kimbrell Electric	Pot hole and bore across elliot					X	X			X	X												
Kimbrell Electric	Traffic signal pre-con					X																	
COUNTRY CLUB WAY BETWEEN THE CANAL AND GUADALUPE																							
MARRS	Layout and Saw Cut Corners		X																			TBD	
MARRS	Demo Corners			X		X				X				X								Demo will depend on pour backs	
Epsilon	Concrete and Compaction Testing		X	X	X	X	X			X	X	X	X			X	X	X	X				
AMCON	Pour Back Concrete		X	X	X	X	X			X	X	X	X	X		X	X	X	X	X			
Copper State Asphalt	Patch Back Asphalt					X	X					X	X						X	X		Patch backs depend on corners poured	
COLE PARK																							
CD Development	Irrigation/Planting/DG									X	X	X	X	X		X	X	X	X	X			



3-WEEK LOOK AHEAD SCHEDULE

LMC Project No: 23220

COT Project No: 6008961 - Country Club Way from ASU Research Park to US-60 Bike Pedestrian Bridge

ISSUE DATE: 4/21/2024

BY: Cameron S.

Sub-Contractor	Task Description	Week 1							Week 2							Week 3							Comments	
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S		
		21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11		
WARNER CROSSING																								
Red Mountain Eng.	Survey TS Poles and J-Boxes								X	X	X													
Kimbrell Electric	Pothole Utilities & Boring Profile															X	X							
Kimbrell Electric	Bore Across Warner															X	X							
Kimbrell Electric	Traffic signal pre-con										X	X												Pending COT availability
WARNER TO ELLIOTT - MUP																								
Red Mountain Eng.	Survey Scuppers																							
Red Mountain Eng.	Survey Pole Locations		X	X	X					X							X							
Kimbrell Electric	Soft Dig Solar Light Pole Footings				X	X	X					X	X				X	X						
Kimbrell Electric	Form Solar Light Pole Footers						X			X	X	X	X	X			X	X	X	X	X			
Kimbrell Electric	Concrete Pour on Solar Poles									X		X	X				X		X		X			
CD Development	Install sleeves across the gas line																X	X	X					
MARRS	Storm Drain		X	X																				
MARRS	Excavate Water Line Realignment		X	X	X	X	X			X	X													
COT	Mock Shutdown																							TBD
Marrs	Form and pour headwall																X	X	X	X	X			
ELLIOTT CROSSING																								
Red Mountain Eng.	Survey Corner Points								X															
Kimbrell Electric	Pot hole and bore across elliot										X	X	X			X	X	X	X	X				
Kimbrell Electric	Traffic signal pre-con											X	X											
COUNTRY CLUB WAY BETWEEN THE CANAL AND GUADALUPE																								
MARRS	Layout and Saw Cut Corners																							TBD
MARRS	Demo Corners			X			X				X	X												Demo will depend on pour backs
Epsilon	Concrete and Compaction Testing		X	X	X	X	X			X	X	X	X	X			X	X	X	X				
AMCON	Pour Back Concrete		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Copper State Asphalt	Patch Back Asphalt				X	X					X						X					X		Patch backs depend on corners poured
COLE PARK																								
CD Development	Irrigation/Planting/DG									X	X	X	X	X			X	X	X	X	X			



3-WEEK LOOK AHEAD SCHEDULE

LMC Project No: 23220

ISSUE DATE: 4/14/2024

COT Project No: 6008961 - Country Club Way from ASU Research Park to US-60 Bike Pedestrian Bridge

BY: Cameron S.

Sub-Contractor	Task Description	Week 1							Week 2							Week 3							Comments	
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S		
		14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4		
WARNER CROSSING																								
Red Mountain Eng.	Survey TS Poles and J-Boxes																	X	X	X				
Kimbrell Electric	Pothle Utilities & Boring Profile																							May 6
Kimbrell Electric	Bore Across Warner																							May 7
WARNER TO ELLIOTT																								
Red Mountain Eng.	Survey Scuppers			X																				
Red Mountain Eng.	Survey Pole Locations								X	X	X													
Kimbrell Electric	Soft Dig Solar Light Pole Footings										X	X	X								X	X		
Kimbrell Electric	Form solar light pole footers												X				X	X	X		X			
Kimbrell Electric	Concrete Pour on Solar Poles																			X	X	X		
MARRS	Storm Drain																							Upon ABC Submittal Approval
ELLIOTT CROSSING																								
Red Mountain Eng.	Survey corner points																	X						
Kimbrell Electric	Begin work on Elliot crossing																			X	X	X		
COUNTRY CLUB WAY BETWEEN THE CANAL AND GUADALUPE																								
MARRS	Layout and Saw Cut Corners		X	X		X																		
MARRS	Demo Corners				X	X			X	X	X						X		X					Demo will depend on pour backs
Epsilon	Concrete and compaction testing				X	X	X		X	X	X	X	X			X	X	X	X	X				
AMCON	Pour Back Concrete					X	X		X	X	X	X	X			X	X	X	X	X				
Copper State Asphalt	Patch back concrete								X				X					X						Patch backs depend on corners poured
COLE PARK																								
	Site Meeting					X																		11 am site meeting
CD Development	Irrigation/Planting/DG								X	X	X	X	X			X	X	X	X	X				



3-WEEK LOOK AHEAD SCHEDULE

ISSUE DATE: 3/31/2024

BY: Cameron S.

LMC Project No: 23220

COT Project No: 6008961 - Country Club Way from ASU Research Park to US-60 Bike Pedestrian Bridge

Sub-Contractor	Task Description	Week 1							Week 2							Week 3							Comments	
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S		
		31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20		
Rain Delay			X																					
MARRS	Demo storm drain and prep for pipe			X																				
Pro-Low	Subgrade Prep			X	X	X	X		X	X	X													
MARRS	Pipe Realignment Work																T	B	D					Waiting on ductile to AC coupler
MARRS	Shutterfly West - Saw cut and Demo Concrete		X	X																				
AMCON	Shutterfly West - Set Forms and Pour Concrete			X	X																			
QA and QC	Test sub grade compaction			X					X		X		X			X		X		X				
QA and QC	Test concrete				X																			
MARRS	Demo existing ADA ramps								X		X		X			X		X		X				
AMCON	form and pour ADA Ramps								X	X	X	X	X			X	X	X	X	X				



3-WEEK LOOK AHEAD SCHEDULE

ISSUE DATE: 3/24/2024

BY: Cameron S.

LMC Project No: 23220

COT Project No: 6008961 - Country Club Way from ASU Research Park to US-60 Bike Pedestrian Bridge

Sub-Contractor	Task Description	Week 1							Week 2							Week 3							Comments
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	
		24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	
Pro-low	Grading starting from Elliot and working south			X	X	X	X			X	X	X	X	X			X	X					
Marrs	Demo Concrete along Shutterfly			X						X													
Amcon	Prep and Pour back side walk				X	X	X				X	X	X										
Epsilon	Compaction testing for sidewalks and ramp					X							X					X		X			
CD Development	Weed control and remove rip rap		X	X	X																		
Red Mountain	Survey for Equestion path		X																				
Marrs	Start demo on concrete on country club																X		X				
Amcon	Prep and pour back ramps																	X	X	X	X	X	
CD Development	Start trenching and installing main line and laterals																X	X	X	X	X		



3-WEEK LOOK AHEAD SCHEDULE

ISSUE DATE: 3/17/2024

BY: Cameron S.

LMC Project No: 23220

COT Project No: 6008961 - Country Club Way from ASU Research Park to US-60 Bike Pedestrian Bridge

Sub-Contractor	Task Description	Week 1							Week 2							Week 3							Comments
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	
		17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	
Kimbrell	Install Pull Boxes on Shutterfly		X	X																			
Kimbrell	Pour Footers for Light Poles on Shutterfly				X																		
MARRS	Shutterfly East - Demo Concrete								X	X													
Amcon	Shutterfly East - Set Forms and Pour Concrete									X	X	X	X	X		X							
Pro-Low	Subgrade Prep									X	X	X	X			X	X	X	X	X			
MARRS	Pipe Realignment Work															T	B	D				Waiting on ductile to AC coupler	
MARRS	Shutterfly West - Demo Concrete															X	X						
Amcon	Shutterfly West - Set Forms and Pour Concrete																X	X	X	X			



3-WEEK LOOK AHEAD SCHEDULE

ISSUE DATE: 3/10/2024

BY: Cameron S.

LMC Project No: 23220

COT Project No: 6008961 - Country Club Way from ASU Research Park to US-60 Bike Pedestrian Bridge

Sub-Contractor	Task Description	Week 1							Week 2							Week 3							Comments
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	
		10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	
Kimbrell	Direction drill across shutterfly east to west				X	X	X		X	X	X	X	X										
Kimbrell	Install pull boxes		X	X																			
Kimbrell	Pour Footers								T	B	D												Waiting on J bolts
MARRS	Soft dig water line at the middle shade structure		X		X	X																	
MARRS	Pipe realignment work								X	X	X	X	X		X	X	X	X	X	X			Pending submittal approvals on some items
MARRS	Demo sidewalk on the east side of shutter fly																		X	X			Pending completion of bore crossing by Kimbrell



3-WEEK LOOK AHEAD SCHEDULE

ISSUE DATE: 3/3/2024

BY: Cameron S.

LMC Project No: 23220

COT Project No: 6008961 - Country Club Way from ASU Research Park to US-60 Bike Pedestrian Bridge

Sub-Contractor	Task Description	Week 1							Week 2							Week 3							Comments	
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S		
		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23		
Kimbrell	Direction drill across shutterfly east to west					X	X		X	X	X	X	X		X	X	X	X	X					
Kimbrell	Dig light pole footers and set cages					X	X		X	X	X	X	X		X	X	X	X	X					
Kimbrell	Pour Footers								T	B	D													Ill schedule testing as soon as I have a solid date
MARRS	Soft dig water line at the middle shade structure						X		X	X														
MARRS	Pipe realignment work								X	X	X	X	X		X	X	X	X	X					All testing and inspections with the city will be scheduled per the Pre construction meeting on 3.5.24



3-WEEK LOOK AHEAD SCHEDULE

ISSUE DATE: 2.25.24

BY: Cameron S.

LMC Project No: 23220

COT Project No: 6008961 - Country Club Way from ASU Research Park to US-60 Bike Pedestrian Bridge

Sub-Contractor	Task Description	Week 1							Week 2							Week 3							Comments		
		S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S			
		25	26	27	28	29	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16			
Red Mountain	Survey back of ramp and water line realignment			X				X																	
Kimbrell	Direction drill Shutterfly and Elliot		X																						
Kimbrell	Set turn up electrical conduit for boxes			X	X	X																			
CD Development	Remove remaining trees, clear and curb. Trim trees to remain	X	X	X	X																				
MARRS	Pot hole for water lines						X	X																	
MARRS	Excavate and install water line for realignment									X	X	X	X	X				X	X	X	X	X			

